

ATTACMENT E

MAKERSPACE PRELIMINARY CONSTRUCTION SCHEDULE

Attached please find the preliminary construction schedule for the makerspace. If all goes as planned, the makerspace will be available to the public in early spring of 2017.

Description	Orig Dur	Early Start	Early Finish	2016																											
				JUL 25 01	AUG 08 15 22 29 05 12 19 26 03 10 17 24 31 07 14 21 28 05 12 19 26 02 09 16 23 30 06 13																										
Drawings Completed	0	12SEP16 *		◆ Drawings Completed																											
Scope of Work Documents	6d	12SEP16	19SEP16	■ Scope of Work Documents																											
Pre-Bid Walkthru	0	20SEP16		◆ Pre-Bid Walkthru																											
Bidding	15d	20SEP16 *	10OCT16	■ Bidding																											
Bid Opening	1d	11OCT16	11OCT16	■ Bid Opening																											
Bid Qualification	5d	12OCT16	18OCT16	■ Bid Qualification																											
Board Approval of Contractors	0		18OCT16	◆ Board Approval of Contractors																											
Sign Contracts/Procure Materials	15d	19OCT16	08NOV16	■ Sign Contracts/Procure Materials																											
Start Construction	0	09NOV16		◆ Start Construction																											
Construction	50d	09NOV16	17JAN17	■ Construction																											
Occupy	0		17JAN17	◆ Occupy																											

Start date	04AUG16
Finish date	17JAN17
Data date	04AUG16
Run date	04AUG16
Page number	1A
© Primavera Systems, Inc.	

Pathmann Construction Management
 Elmhurst Maker Space
 Preconstruction Schedule

- Early bar
- Progress bar
- Critical bar
- Summary bar
- Start milestone point
- Finish milestone point